



IRRIGATION VERIFICATION

PROPERTY ADDRESS: _____

IRRIGATION COMPANY: _____

IRRIGATION LICENSE #: _____ PHONE: _____

By completing this form, we attest that we have installed and tested the irrigation system per the requirements set forth by the Texas Commission on Environmental Quality (TCEQ).

We also affirm that:

- 1. An approved backflow device has been installed and tested and a copy of the test report has been provided to the Town of Sunnyvale;***
- 2. The irrigation system has been provided with rain and freeze protection sensors;***
- 3. The owner or owner's representative has been provided with the following:***
 - a. a final walk-through of the system, it's operation, and the location(s) of the isolation valve(s);***
 - b. a complete maintenance checklist, including:***
 - i. manufacturer's owners manual,***
 - ii. seasonal watering schedule,***
 - iii. the list of all installed components, and***
 - iv. a compliance statement;***
 - c. a permanent sticker to be attached to controller, including warranty and contact information; and***
 - d. as-built plans of the irrigation system have been provided.***

IRRIGATION REPRESENTATIVE (print): _____

IRRIGATION REPRESENTATIVE (signature): _____

OWNER or OWNER'S REP (print): _____

OWNER or OWNER'S REP (signature): _____

SAMPLE IRRIGATION INSPECTION CHECK-LIST *

1. All valve boxes shall be accessible for inspection and repairs.
2. Verify isolation valve installed prior to backflow device.
3. A “Y” strainer must be placed before the backflow device.
4. There must be 4 inches of gravel at the bottom of the valve box and 3 inches of clearance from gravel to the backflow device.
5. The backflow device must be accessible for testing.
6. Verify rain/freeze sensors are installed.
7. Spray heads shall be placed at least 4 inches from hard surfaces, (driveways, foundations, parking lots, etc.)
8. No spaces less than 48 inches wide may be irrigated with above ground spray heads.
9. The licensed Irrigator or the designated representative may be required to conduct an operational demonstration of the system in the presence of the Code Official.
10. System must not spray over impervious areas (pavement, walls, fences, decks, etc.)
11. Must provide copy of Irrigation Verification form.
12. Provide verification of backflow test.
13. Verify the (as-built) drawings/plans are on site.
14. A permanent sticker which contains the Irrigators company and warranty information shall be affixed to the controller.

* This list is only general in nature and is not all-inclusive of code requirements. It is only intended to help the applicant prepare for final inspection on the installation of the irrigation system.