

Mansfield Fire Department

1305 E. Broad St.
Mansfield, TX 76063
817-276-4790
Fax 817-276-4787



PERMIT APPLICATION

FIRE ALARM INSTALLATION

DATE:	
PROPERTY ADDRESS:	
PROPERTY NAME:	
NEW CONSTRUCTION Y [] N []	REMODEL Y [] N []
COMPANY NAME:	
ADDRESS:	
CONTACT PERSON:	PHONE#
EMAIL ADDRESS:	
STATE LICENSE OR CERTIFICATION NUMBER:	

Fire Alarm Installation

Total # of Devices: _____

Fee: 1-10 devices \$50.00

11-25 devices \$75.00

26-99 devices \$150.00

100-199 devices \$200.00

200 or more devices \$300.00 [and, if over 400 devices, add \$1.00 per device.]

COMMUNICATOR SUBMITTAL ONLY []

PLEASE READ PAGE 2 "FIRE ALARM INSTALLATION" FOR ADDITIONAL REQUIREMENTS IN THIS JURISDICTION.

SUBMIT PLANS, APPLICATION, SPEC BOOKS, and a COPY OF THE COMPANY COR.

PAYMENT INSTRUCTIONS WILL BE EMAILED TO THE ADDRESS ABOVE

For Fire Department Use Only

Date Rec'd: _____ Fee Amount: \$ _____ Check #/Card: _____ Receipt #: _____

Permit #: _____ Date Issued: _____ Date Notified: _____ ESO/FH ☐

Permit Type: ☐ Construction

☐ Operational

Fire Official Approval _____

Fire Alarm Installation – Page 2

A permit is required on all automatic fire alarm installations. Cost is based on the total number of initiating devices, which include, but are not limited to: smoke and heat detectors, pull stations, water flow alarm systems, tamper alarms, chemical suppression system contacts, and duct detectors. A/V devices are not counted. An initial permit will cover additional devices that are added after the original permit is issued if the additions: are a part of the scope of work covered by the original permit, are installed as part of the acceptance testing of the original permitted scope of work, and do not exceed 5% of the total number of devices permitted or 5 devices, whichever is less.

Fire alarms shall utilize a cellular communicator for central station monitoring.

Manufacturer or distributor proprietary fire alarm equipment is not permitted within this jurisdiction.

Fire alarm systems designated as sprinkler monitors shall have a 24 volt waterflow alarm bell powered by the FACP and wired only through the waterflow switch(es).

Shell building fire alarm systems designated as sprinkler monitors shall extend the notification into the shell building to provide future extension into the tenant finish outs.

Large fire alarm projects require a third-party review by a Fire Protection Engineer licensed in the State of Texas prior to submittal to our office. If uncertain about whether a third-party review is needed, you may contact Scott Lingo at 817-276-4770 or scott.lingo@mansfieldtexas.gov

Approved plans shall be maintained on site at all times.

Pre-testing is required prior to requesting an inspection by the Fire Inspector. The alarm report will be requested to verify pre-testing.